Town of Wenham

Town Hall
138 Main Street
Wenham, MA 01984

RECEIVED
SEP 29 2016
BY: MCN

BOARD OF HEALTH

TEL 978-468-5520 Ext. 4 FAX 978-468-8014

September 28, 2016
Main 56-1

Vaclav V. Talacko
Hancock Associates
185 Center Street
Danvers, MA 01923

Mr. Talacko,

The Sewage Disposal System Design for Wenham Pines dated 8/25/16 cannot be approved at this time. Please address the following issues:

1. The proposed drip dispersal system shall not encroach on the full sized, conventional reserve area. Reference: Certification for General Approval Section II.12.
2. For Systems with a design flow of 2,000 GPD or greater, the System shall be equipped with a flow meter and automatic remote telemetric notification to the Service Contractor.
3. Please refer to the Certification for General Approval Section II.24 and supply the Board of Health with all required documents. Please note the requirement of II.24.a. and V.3.
4. Provide a benchmark within 50-75 feet of system.
5. Provide cleanout or wye connection for Unit 1 before the septic tank.
6. Provide cleanouts for Unit 8/9.
7. Explain the depression shown east of the system on Sheet 3. Is this for stormwater?
8. The sewer line for Unit 22/23 cannot run through the roof runoff structure.

Respectfully,

Gregory P. Bernard
Wenham Health Agent

Cc: Wenham Planning Board